



Dust Control Plan

FOR ALL DUST CONTROL REQUIREMENTS REFERENCE MDAQMD RULE 403, 403.1 and 403.2 – FUGITIVE DUST

Section 1: General Information

1-A Project Name and Location

Project Name: _____

Project Address: _____

Major X-Streets: _____

City: _____ APN #: _____

Land Use Agency: _____

1-B Contacts

Report the names, addresses, and phone numbers of persons and owners or operators responsible for the preparation, submittal, and implementation of the Dust Control Plan and responsible for the dust generating operation and dust control applications.

Project Owner: _____

Address: _____

City/State/Zip: _____

Phone: _____ Cell Phone: _____ Email: _____

General Contractor: _____

Address: City/State/Zip: _____

Contact Person: _____

Phone: _____ Cell Phone: _____ Email: _____

Dust Control Plan was Prepared by: _____

Name: _____

Company Name: _____

Phone: _____ Cell Phone: _____ Email: _____

1-C 24 Hour Contact

Primary Project Contact: _____

Company Name: _____

Address: _____

City/State/Zip: _____

Phone: _____ Cell Phone: _____ Email: _____



Dust Control Plan

Section 2: Fugitive PM10 Sources

2-A	Disturbed Surface Area
Report the total area in acres of land surface to be disturbed, the total area in acres of the entire project site and total acreage of disturbed areas that will be left inactive for more than seven days.	
Total area of land surface to be disturbed: _____ Acres	
Total area of entire project site: _____ Acres	
Total disturbed areas left inactive for more than seven days: _____ Acres	

Prior to the start of earth moving or site-clearing activity, Contractor must meet with District Field Inspector on-site to review DCP requirements. Inspector will confirm compliance with MDAQMD Rule 403, 403.1, and 403.2 – Fugitive Dust.

2-B	Dust Generating Activity Dates
The expected start and completion dates of dust generating activities and soil disturbance activities to be performed on site. For phased projects, it might be necessary to report expected start and completion dates separately	
Expected Start Date:	Completion Date:

Signage Requirements

Pursuant to MDAQMD Dust Control Approval requirements, signage must be located within 50 feet of each project. Specific signage guidelines are attached or are available through the MDAQMD website (mdaqmd.ca.gov). The signage must have the current contact information for the site operator and 24-hr point of contact responsible for dust control. If the point of contact changes the sign must be updated with the new contact information within 30 days.

District Use Only:

Signage Installed:	Track out Device Installed:	Water Source: Number of Trucks available exclusively for Dust control:
--------------------	-----------------------------	---



Dust Control Plan

2-C Sources of Fugitive Dust
This section describes the minimum requirements for limiting visible dust emissions from activities that cause fugitive dust emissions. Check at least one box under each category:
Structural Demolition <input type="checkbox"/> No Demolitions are planned for this project. <input type="checkbox"/> Asbestos NESHAP notification and fees have been submitted to the District. <input type="checkbox"/> Water will be applied to the following areas for the duration of the demolition activities: <ul style="list-style-type: none"> • Building exterior Surfaces • Unpaved surface areas where equipment will operate • Razed building materials • Water or dust suppressants will be applied to unpaved surface areas within 100 feet of structure during demolition
Pre-Activity <input type="checkbox"/> Not applicable for this project. <input type="checkbox"/> The site will be pre-watered and work will be phased to reduce the amount of disturbed surface area at any one time. (Complete Section 3-A)
Active Operations <input type="checkbox"/> Water will be applied to dry areas during leveling, grading, trenching, and earthmoving activities. (Complete Section 3-A) <input type="checkbox"/> Wind barriers will be constructed and maintained, and water or dust suppressants will be applied to the disturbed surface areas. (Complete Sections 3-A or 3-B, and 3-C)
Inactive Operations (including after work hours, weekends, and holidays) <input type="checkbox"/> Not applicable for this project. <input type="checkbox"/> Water or dust suppressants will be applied on disturbed surface areas to form a visible crust, and vehicle access will be restricted to maintain the visible crust. (Complete Section 3-A or 3-B, and 3-C)
Temporary stabilization of areas that remain unused for seven or more days <input type="checkbox"/> Not applicable for this project. <input type="checkbox"/> Vehicular access will be restricted and water or dust suppressants will be applied and maintained at all un-vegetated areas (Complete Section 3-A or 3-B, and 3-C) <input type="checkbox"/> Vegetation will be established on all previously disturbed areas (Complete Section 3-C). <input type="checkbox"/> Gravel will be applied and maintained at all previously disturbed areas (Complete Section 3-C). <input type="checkbox"/> Previously disturbed areas will be paved (Complete Section 3-C).
Unpaved Access and Haul Roads, Traffic, and Equipment Storage Areas <input type="checkbox"/> Not applicable for this project. <input type="checkbox"/> Apply water or dust suppressants to unpaved haul and access roads. (Complete Section 3-A or 3-B) <input type="checkbox"/> Post speed limit signs of not more than 15 miles per hour at each entrance, and again every 500 feet. (Complete Section 3-C) <input type="checkbox"/> Water or dust suppressants will be applied to vehicle traffic and equipment storage areas. (Complete Section 3-A or 3-B).
Wind Events <input type="checkbox"/> Water application equipment will apply water to control fugitive dust during wind events, unless unsafe to do so. <input type="checkbox"/> Outdoor construction activities that disturb the soil will cease whenever visible dust emissions cannot be effectively controlled.



Dust Control Plan

2-D Bulk Materials
Check at least one box under each category:
Outdoor Handling of Bulk Materials <ul style="list-style-type: none"> <input type="checkbox"/> No bulk materials will be handled during this project. <input type="checkbox"/> Water or dust suppressants will be applied when handling bulk materials. <input type="checkbox"/> Wind barriers with less than 50 percent porosity will be installed and maintained, and water or dust suppressants will be applied.
Outdoor Storage of Bulk Materials <ul style="list-style-type: none"> <input type="checkbox"/> No bulk materials will be stored during this project. <input type="checkbox"/> Water or dust suppressants will be applied to storage piles. <input type="checkbox"/> Storage piles will be covered with tarps, plastic, or other suitable material and anchored in such a manner that prevents the cover from being removed by wind action. <input type="checkbox"/> Wind barriers with less than 50 percent porosity will be installed and maintained around the storage piles, and water or dust suppressants will be applied. <input type="checkbox"/> A three-sided structure (< 50% porosity) will be used that is at least as high as the storage piles.
On-Site Transporting of Bulk Materials <ul style="list-style-type: none"> <input type="checkbox"/> No bulk materials will be transported on the project site. <input type="checkbox"/> Vehicle speed will be limited on the work site. <input type="checkbox"/> All haul trucks will be loaded such that the freeboard is not less than six inches when transported across any paved public access road. <input type="checkbox"/> A sufficient amount of water will be applied to the top of the load to limit visible dust emissions. <input type="checkbox"/> Haul trucks will be covered with a tarp or other suitable cover.
Off-Site Transporting of Bulk Materials <ul style="list-style-type: none"> <input type="checkbox"/> No bulk materials will be transported to or from the project site. The <input type="checkbox"/> The following practices will be performed: (complete Section 4-B) <ul style="list-style-type: none"> • The interior of emptied truck cargo compartments will be cleaned or covered before leaving the site. • Spillage or loss of bulk materials from holes or other openings in the cargo compartment's floor, sides, and tailgates will be prevented. • Haul trucks will be covered with a tarp or other suitable cover or will be loaded such that the freeboard is not less than six inches when transported on any paved public access road to or from the project site and a sufficient amount of water will be applied to the top of the load to limit visible dust emissions.
Outdoor Transport Using Chute or Conveyor No <ul style="list-style-type: none"> <input type="checkbox"/> No chutes or conveyors will be used Chute or conveyor will be fully enclosed. <input type="checkbox"/> Water spray equipment will be used to sufficiently wet the materials <input type="checkbox"/> Transported materials will be washed or screened to remove fines (PM10 or smaller).



Dust Control Plan

Section 3: Dust Control Methods

3-A Water Application			
Complete this section if water application will be used as a control method for limiting visible dust emissions and stabilizing surface areas. Check all that apply to this project.			
Water Application Equipment:			
Water <input type="checkbox"/> Truck	Water <input type="checkbox"/> Trailer	Water Wagon	<input type="checkbox"/> Other:
Describe the activities that will utilize this equipment:			
Number of application equipment available for dust suppression:			
Application equipment capacity:			
Application frequency:			
Hours of operation:			
Water application equipment is available to operate after normal working hours, on weekends and holidays			
After-hours contact:		Phone No.:	
Alt. After-hours contact:		Phone No.:	
Water Supply			
<input type="checkbox"/> Hydrants			
Number of hydrants available:		On-Site:	Off-Site: Distance:
Approval granted by the owner or public agency to use hydrants for this project:			
Owner or Agency:			
Contact:		Phone :	
On-Site Storage Tanks	Number:	Capacity:	
<input type="checkbox"/> Wells	Number:	Flow rate:	
Other:			



Dust Control Plan

3-B Dust Suppressant Products				
Complete this section if a dust suppressant product will be used. These materials include, but are not limited to: hygroscopic suppressants (road salts), adhesives, petroleum emulsions, polymer emulsions, and bituminous materials (road oils). Copy this page if more than one dust suppressant product will be used.				
<input type="checkbox"/> Not Applicable. Only water application will be the control method used. Skip to 3-C.				
Application Area:				
Product Name				
Contractor's Name			Phone No.:	
Application Rate:		gallons of undiluted material per:		<input type="checkbox"/> mile or <input type="checkbox"/> acre treated
Application Frequency:		Applications per <input type="checkbox"/> week <input type="checkbox"/> month <input type="checkbox"/> acre treated		
Application Equipment:				
Number of Application Equipment Available:				
Application Equipment Capacity:				
Attach the following information that fully describes this product. Use the checklist below to make sure all information is submitted with this plan				
<input type="checkbox"/> Product Specifications (MSDS, Product Safety Data Sheet, etc) Manufacturer's Usage				
<input type="checkbox"/> Instructions (method, frequency, and intensity of application)				
<input type="checkbox"/> Environmental impacts and approvals of certifications related to the appropriate and safe use for ground application.				
3-C Other Dust Control Methods				
Check below the other types of dust control methods that will be employed at the site.				
<input type="checkbox"/> Physical barriers for restricting unauthorized vehicle access:				
<input type="checkbox"/> Fences	<input type="checkbox"/> Gates	<input type="checkbox"/> Posts	<input type="checkbox"/> Berms	<input type="checkbox"/> Concrete Barriers
<input type="checkbox"/> Wind Fencing	<input type="checkbox"/> Other:			
<input type="checkbox"/> Wind barriers	Describe:			
<input type="checkbox"/> Posted speed limit signs meet State and Federal Department of Transportation standards.				
<input type="checkbox"/> Posted at 15 miles per hour		<input type="checkbox"/> Posted at _____ miles per hour (less than 15 mph)		
<input type="checkbox"/> Re-establish vegetation for temporarily stabilizing disturbed surfaces: Explain:				
<input type="checkbox"/> Apply and maintain gravel:				
<input type="checkbox"/> On Haul roads	<input type="checkbox"/> On access roads	<input type="checkbox"/> At equipment storage yards	<input type="checkbox"/> At vehicle traffic areas	
<input type="checkbox"/> For temporarily stabilizing previously disturbed areas: Explain:				
<input type="checkbox"/> Apply pavement: Explain:				
<input type="checkbox"/> Other:				



Dust Control Plan

3-D Contingencies

Contingencies to be implemented if application equipment becomes inoperable, more equipment is needed to effectively control fugitive dust emissions during active and inactive periods, accessibility limitations occur at the water sources, or staff is not available to operate the application equipment. Describe the contingencies that will be in place and when they will be implemented. Attach any additional information if needed.

3-E Record keeping

Records and any other supporting documents for demonstrating compliance must be maintained, but only for those days when a control measure is implemented

3-F Long Term Site Stabilization

<input type="checkbox"/> Vegetation	<input type="checkbox"/> Hydro mulch	<input type="checkbox"/> Mulch	<input type="checkbox"/> Palliative	<input type="checkbox"/> Other
-------------------------------------	--------------------------------------	--------------------------------	-------------------------------------	--------------------------------



Dust Control Plan

Section 4: Carryout and Trackout

4-A Treatments for Preventing Trackout			
Select the control devices that will be used for preventing trackout from occurring onto paved public roads. Trackout is any material that adheres to vehicle tires and is deposited onto a paved public road or the paved shoulder of a paved public road. Check one or a combination that will apply to this project.			
<input type="checkbox"/> Grizzly: Rails, pipes, or grates used to dislodge debris off of vehicles before exiting the site. Extends from the intersection with the paved public road surface for the full width of the unpaved exit surface for a distance of at least 25 feet. Describe:			
<input type="checkbox"/> Gravel Pad: A layer of washed gravel at least one (1) inch or larger in diameter, three (3) inches deep, and extends from the intersection with the public paved road surface for the full width of the unpaved exit surface for a distance of at least 50 feet.			
Gravel Size	inches	Pad Width:	feet
Length:	feet	Depth:	inches
<input type="checkbox"/> Paved Surface: Extends from the intersection with the paved public road surface for the full width of the unpaved access road for at least 100 feet to allow mud and dirt to drop off of vehicles before exiting the site.			
Width:	feet	Length:	feet
Mud and dirt deposits accumulating on paved interior roads will be removed with sufficient frequency, but not less frequently than once per workday. Cleanup will commence within 1/2 hour of generating any carryout and trackout.			
Clean-up Frequency:			
<input type="checkbox"/> Wheel Washer: Uses water to dislodge debris from tires and vehicle undercarriage Describe:			
<input type="checkbox"/> Other:			

4-B Treatments for Preventing Carryout			
Report the required treatments that will be used for preventing carryout from occurring on paved public roads. Carryout occurs when materials from emptied or loaded haul trucks, vehicles, or trailers falls onto a paved public road or paved shoulder of a paved public road.			
<input type="checkbox"/> No haul trucks will be routinely entering or leaving the project site.			
Emptied Haul Trucks:			
<input type="checkbox"/> Interior cargo compartments will be cleaned before leaving the project site.			
<input type="checkbox"/> Cargo compartment will be covered with a tarp or suitable cover before leaving the project site			
Loaded Haul Trucks: Spillage or loss of materials from holes or other opening in the cargo compartment will be prevented <input type="checkbox"/> when material is transported onto any paved public access road.			
Select one or both of the required applications:			
<input type="checkbox"/> Haul trucks will be loaded such that the freeboard is not less than six inches with water applied to the top of the load before leaving the project site.			
<input type="checkbox"/> Cargo compartment and load will be covered with a tarp or suitable cover before leaving the project site.			
<input type="checkbox"/> Other:			



Dust Control Plan

4-C Cleaning up Carryout and Trackout
<p>Check and report below the methods and frequency for cleaning up carryout and trackout from the surface and paved shoulders of paved public roads.</p> <p>The use of blower devices, or dry rotary brushers or brooms, for removal of carryout and trackout from paved public roads is prohibited.</p> <p>In the event the control device becomes ineffective due to an accumulation of mud and dirt, material must be removed within 30 minutes of the generation of carryout and trackout.</p>
<p>The project is located in:</p> <p><input type="checkbox"/> An Urban Area, within an incorporated city boundary or an unincorporated area surrounded by a city. Minimum cleanup frequency will be at the end of the workday and removed immediately if carryout and trackout extends beyond 50 feet.</p> <p><input type="checkbox"/> A Rural Area, located within an unincorporated area and not surrounded by an incorporated city.</p> <p><input type="checkbox"/> The construction project is less than 10 acres in size: minimum cleanup frequency is at the end of the workday.</p> <p><input type="checkbox"/> Construction projects 10 or more acres in size: minimum cleanup frequency is end of the workday and immediately if carryout and trackout extends beyond 50 feet.</p>
Cleanup Method: Check the method below that will be used for cleaning carryout and trackout.
<input type="checkbox"/> Manually sweeping and picking up.
<input type="checkbox"/> Operating street sweeper.

Section 5 Certification		
5-A Certification		
I certify that all information contained herein or submitted in the attachments to these documents is true and correct		
Print Name	Title	
Signature	Date	
Phone	Cell Phone	Email



DUST CONTROL PLAN SIGNAGE GUIDELINES (Minimum Requirements)

The purpose of this signage is to allow the public to contact the responsible party if Visible Dust Emissions or Track-out of material is observed from the site.

Sign size	48" x 96"
-----------	-----------

Sign Template	Text Size
Site Name	4"
Project Name / Project Number	4"
IF YOU SEE DUST COMING FROM THIS PROJECT CALL:	4"
Contact Name, Phone Number (XXX) XXX-XXXX	6"
AFTER-HOURS CALL:	4"
24-Hour Contact Name, Phone Number (XXX) XXX-XXXX	6"
If you do not receive a response, Please call The Mojave Desert AQMD at 1-800-635-4617	3"

Signage must be located within 50 feet of each project site entrance.

Text height shall be at a minimum as shown on right side of sign template above.

Sign background must contrast with lettering, black text with white background.

Sign should be one inch AC laminated plywood board.

The lower edge of the sign board must be between six and seven feet above grade.

The telephone number listed for the contact must be a local or a toll-free number and shall be accessible 24 hours per day.

Original signage used during site construction will satisfy the signage requirement of the Active Operation Dust Control Plan/Active Operation Dust Control Plan-Renewable Energy (if required) and can remain if contact information is current and the sign is in satisfactory condition.